

SUBMITTAL TRANSMITTAL

Project: HOLABIRD ACADEMY RENOVATION

Submittal No.: 12 35 53-001 Revision: 0

Spec Section: 12 35 53 Laboratory Casework

Submittal Type: Shop Drawings

From: Example Lab Casework Co.

Date: 2026-09-28

Contents:

SD-1 Elevations (Lab 104)

SD-2 Sections and Details

Submitted for review. Contractor to verify field dimensions.

SD-1 ELEVATIONS - SCIENCE LAB 104

ELEV 1 (REF 1/A-501) NORTH WALL

BASE CABINETS B-1, SINK BASE SB-1
EPOXY RESIN TOP AT 36" AFF
SINK CUTOUT FOR ACME LS-1812 (18 x 12)

ELEV 2 (REF 2/A-501) WEST WALL - STUDENT STATION

DRAWER BASE CABINET DB-2 (4 DRAWERS)
EPOXY RESIN TOP AT 36" AFF

ELEV 3 (REF 3/A-501) EAST WALL

WALL-HUNG EPOXY COUNTER AT 36" AFF
SUPPORTS BY OTHERS

NOTE: ALL ELEVATIONS SHOWN. FIELD VERIFY DIMENSIONS BEFORE FABRICATION.

SD-2 SECTIONS AND DETAILS

SECTION A - SINK BASE SB-1

UNDERMOUNT SINK CUTOUT 18 x 12
PER ACME LS-1812 TEMPLATE
1" EPOXY RESIN TOP, SEFA 3

SECTION B - BASE CABINET

18 GA STEEL, SEFA 8-M
ACID-RESISTANT POWDER COAT

SECTION C - WALL-HUNG COUNTER

1" EPOXY TOP
ATTACHMENT TO WALL BY OTHERS